

**BALANCING  
GENERATION  
AND DEMAND**



**Project NETWORK EQUILIBRIUM**  
**Project Progress Report**  
**Reporting Period:**  
**May 2015 - November 2015**

30th November 2015

<b>Report Title</b>	<b>Six monthly progress report</b> <b>Reporting period: May 2015 to December 2015</b>
Report Status:	Final
Project Ref:	WPDT2006
Date:	11.12.2015

Document Control		
	Name	Date
Prepared by:	Mark Dale	09.11.15
Reviewed by:	Roger Hey	18.11.15
Recommended by:	Paul Jewell	07.12.15
Approved (WPD):	Philip Swift	10.12.15

Revision History		
Date	Issue	Status
11/12/15	V1.0	Final

Neither WPD, nor any person acting on its behalf, makes any warranty, express or implied, with respect to the use of any information, method or process disclosed in this document or that such use may not infringe the rights of any third party or assumes any liabilities with respect to the use of, or for damage resulting in any way from the use of, any information, apparatus, method or process disclosed in the document.

© Western Power Distribution 2015

No part of this publication may be reproduced, stored in a retrieval system or transmitted, in any form or by any means electronic, mechanical, photocopying, recording or otherwise, without the written permission of the Future Networks Manager, Western Power Distribution, Herald Way, Pegasus Business Park, Castle Donington. DE74 2TU. Telephone +44 (0) 1332 827446. E-mail WPDInnovation@westernpower.co.uk.

# Contents

1	Executive Summary .....	5
1.1	Business Case	5
1.2	Project Progress	5
1.3	Project Delivery Structure	5
1.4	Procurement	6
1.5	Installation	7
1.6	Project Risks	7
1.7	Project learning and dissemination	7
2	Project Managers Report .....	8
2.1	Project Background	8
2.2	Project Progress	11
3	Business Case Update .....	14
4	Progress against Budget.....	15
5	Successful Delivery Reward Criteria (SDRC).....	17
5.1	Future SDRCs	17
6	Learning Outcomes .....	18
7	Intellectual Property Rights .....	18
8	Risk Management .....	18
8.1	Current Risks	18
8.2	Update for risks previously identified	21
9	Consistency with Full Submission .....	22
10	Accuracy Assurance Statement.....	22

Term	Definition
AVC	Automatic Voltage Control
DG	Distributed Generation
DMS	Distribution Network Management
FPL	Flexible Power Link
ITT	Invited to Tender
PQQ	Pre-Qualification Questionnaires
SDRC	Successful Delivery Reward Criteria
SVO	System Voltage Optimisation
TSDS	Timed Series Data Store
EVA	Enhanced Voltage Assessment
VLA (EVA pt 2)	Voltage Limits Assessment
APT (EVA pt 1)	Advanced Planning Tool

# 1 Executive Summary

The Network Equilibrium project is funded through Ofgem's Low Carbon networks Second Tier funding mechanism. Network Equilibrium commenced in March 2015 and will be complete by 14<sup>th</sup> June 2019. Network Equilibrium is balancing network voltages and power flows across the South West.

This report details progress of Network Equilibrium, focusing on the last six months of the project, June 2015 to 30<sup>th</sup> November 2015.

## 1.1 Business Case

Network Equilibrium will demonstrate how the project methods Advanced Planning Tool, (APT) System Voltage Optimisation (SVO) and Flexible Power Link (FPL) will unlock additional capacity within distribution networks more cost effectively than the conventional methods.

As of November 2015, the project Business Case has not altered.

## 1.2 Project Progress

This is the second reporting period for Network Equilibrium. During this reporting period (June 2015 to 30<sup>th</sup> November 2015) Network Equilibrium project has continued through the design stage and is following the project plan. The project is approaching the mobilisation phase, and the principal project manager has been appointed.

Additional staff have been recruited and are now in place to deliver the project. Contracts have been signed with 2 suppliers Parsons Brinckerhoff and TNEI to deliver (Enhanced Voltage Assessment) EVA part 1 and EVA part 2 and they are following the project plan.

The SVO supplier has been selected and contract negotiations are on-going.

FPL suppliers have been shortlisted to 3 and a decision will be made on the final supplier by the end of January 2016

Data quality in developing the APT is a significant issue and will be explained in more detail in the project manager's report.

## 1.3 Project Delivery Structure

### 1.3.1 Project Review Group

The Network Equilibrium Project Review Group was appointed and met once after the award of Network Equilibrium and before the project started. The project board members were all stakeholders in the Network Equilibrium bid.

There has been an initial project meeting to discuss the thinking behind the project and to introduce the members and stakeholders to each other. Once the FPL supplier is appointed, another full project meeting will be held in the New Year.

### 1.3.2 Resourcing

In addition to the appointment of the Knowledge Capture and Dissemination support, reported in the previous six monthly report, two further appointments have been made to support the technical design elements of the SVO, FPL and APT. The project has contracted Nortech Ltd to support and provide specialist advice to Western Power Distribution with the Network Equilibrium procurement activities, and to provide a secure data transfer portal to be used with the project suppliers.

Now the project is moving into the mobilisation stage the initial Project Manager, Philip Bale has moved on from the project and has been replaced by Mark Dale, who will take responsibility for the overall project management. He will be supported by Jonathan Berry who will take on the role of Technical lead.

### 1.3.3 Collaboration Partners

TNEI, Parsons Brinckerhoff, & Nortech have now become project partners for the delivery of the Voltage Limits Assessment (VLA) and APT elements.

## 1.4 Procurement

The procurement process has commenced, four, Pre-Qualification Questionnaires (PQQ) were uploaded to the Achilles Vender Database and announced on the ENA Smarter Grids collaboration portal at the same time.

The responses to each PQQ have been assessed with the highest scoring organisations selected and invited to tender. An Invitation to Tender (ITT) was sent out for an Advanced Planning Tool, Voltage Limits Assessment, System Voltage Optimisation (SVO) and Flexible Power Link (FPL).

The responses to the Advanced Planning Tool and Voltage Limits Assessment tenders have been assessed and as a result TNEI & Parsons Brinckerhoff have been selected, contracts signed and work has commenced on these work packages.

The responses to the SVO ITT's have been assessed and a supplier has been selected, contract negotiations are ongoing with signatures expected in Jan 2016. A full technical workshop will be held in January 2016 to initiate a schedule of works.

FPL tenders have been assessed and 3 Suppliers have been shortlisted. Site visits have taken place at the preferred locations, and final assessment of revised solutions is underway, with a final decision due by the end of Jan 2016.

## 1.5 Installation

The project is in the mobilisation phase and will not proceed to installation until Q1 2016.

## 1.6 Project Risks

The Project Manager takes a proactive role in ensuring effective risk management for Network Equilibrium. He ensures that processes have been put in place to review whether risks still exist, whether new risks have arisen, whether the likelihood and impact of risks has changed, and report significant changes which adjust risk priorities and deliver assurance of the effectiveness of control.

Contained within Section 8 of this report are the current top risks associated with successfully delivering Network Equilibrium as captured in our Risk Register along with an update on the risks captured in our last six monthly project report. Section 8 provides an update on the most prominent risks identified at the project bid phase.

## 1.7 Project learning and dissemination

Project lessons learned and what worked well are captured throughout the project lifecycle. These are captured through a series of on-going reviews with stakeholders and project team members, and will be shared in lessons learned workshops at the end of the project. These are reported in Section 6 of this report.

During this reporting period we have identified the most relevant learning opportunities and approached UKPN to discuss FunLV. We have shared our early learning from Network Equilibrium through a meeting with Scottish Power Distribution's Future Networks Team and captured learning from the Northern Power Grid CLNR project team and discussed the project scope in detail.

A Voltage Limits assessment workshop was held on 6th October 2015 focussing on a review of the current standards of 11kV & 33kV voltages. The workshop was attended by all other DNO's and representatives from National Grid. As part of the workshop details of the whole project were disseminated as well as the detailed discussions on EVA part 2.

In addition to this we have shared our learning (where applicable), through discussions and networking at a number of knowledge sharing events hosted by other organisations.

### 1.7.1.1 Table 1-1 - Contribution to knowledge sharing events hosted by other organisations

Event Title	Date	Host	Contribution
Sharing the insights of Flexible Plug and Play – UKPN	05/03/2015	UKPN	Attendee
CLASS webinar	26/03/2015	ENW	Attendee
System Operability Framework (SOF) Industry Workshop	09/04/2015	National Grid	Attendee

Event Title	Date	Host	Contribution
Modular Approach to Substation Construction for the Network Operator – SSE	21/04/2015	SSE	Attendee
Geode	6/5/2015		Philip Bale Contributor
Creative Facilitation Workshop	30/7/2015	Met Office	PhB Attendee
Technology and Innovation Workshop	09/09/2015	Smart Grid GB	YM Attendee
Flexible Networks Dissemination	29/10/15	SPEN	MD Attendee
LCNI Conference	24/11/15-26/11/15	ENA	MD,JB,YM contributors KMCC , GH Attendees
IPSA user group workshop	06/12/15	TNEI	TNEI Contributor

## 2 Project Managers Report

### 2.1 Project Background

The Network Equilibrium project was awarded £11.5m through Ofgem’s Low Carbon Networks Second Tier funding mechanism. The project commenced in March 2015 and will be complete by 14<sup>th</sup> June 2019. Network Equilibrium is balancing voltages and power flows across the South West.

Network Equilibrium consists of an analytical study (**Voltage Limits Assessment**) and the designing and demonstration of three resilient methods (**Advanced Planning Tool, System Voltage Optimisation** and **Flexible Power Link**) for managing power flows and controlling voltages across the trial area, approximately a third of WPD’s South West distribution network.




Figure 1 - Network Equilibrium Trial area across Somerset and Devon

### 2.1.1 EVA – Part 1, Method One – Advanced Planning Tool

Network Equilibrium will work with a supplier to deliver a scripted power system analysis tool, using historical demand and generation profile data for steady state evaluation of the 132kV, 33kV and truncated 11kV networks.

The tool will create weather corrected forecast profiles for demand and generators using available historical data or historical profiles. Historical and forecast profiles created by the tool will be stored in a TSDS (Time Series Data Store).

The tool will be used by Primary System Design Engineers, Operations Support Engineers and Control Engineers for proactive and reactive network modelling using profile data. This will give better information on the expected power flows and voltage profiles under both normal and abnormal network operations.

The tool will incorporate the South West 132kV network, the associated 33kV and truncated 11kV network in the trial area. The tool will also be used to evaluate and configure smart solutions including SVO, FPL, STATCOMS and generation operating in reactive power control modes. The tool will quantify the available headroom, on 11kV and 33kV networks under normal and abnormal conditions with and without the smart solutions being applied.

Since the last 6 monthly report, TNEI have been appointed as principle contractors to develop this tool, and have recruited The University of Bath for statistical support and forecasting works. Work is progressing well although, as identified in the project risk

register at bid stage, the quality of existing data is poor. Our contingency plans have ensured that this is not causing any delays to the delivery timescales. A report on this area will be submitted as part of Successful Delivery Reward Criteria (SDRC1) due in January 2016

### 2.1.2 EVA – Part 2, Analytical Study – Voltage Limits Assessment

The project will conduct a theoretical investigation into whether steady state statutory voltage limits ( $\pm 6\%$ ) and step change limits for the 11kV and 33kV networks could and should be amended. The study will assess the rationale for the current standards, assess if the validity of the original assumptions remains, assess if any DNO or customer equipment could limit the future amendments to voltage limits, if there is any commercial, safety or customer reasons which could limit future amendments to limits and based on the analysis, create a recommendation for future amendments to voltage limits.

It is expected that this project will create a definitive recommendation stating how the ESQCR statutory limits could be amended, how the P28 step change limits could be amended and if there any limitations which could prevent voltage limits from being changed, and further actions that would need to be taken. This is expected to be disseminated both in a report and presentation format in January 2016.

Since the last 6 monthly report Parsons Brinckerhoff have been appointed as principle contractors for this area of work, and work is well under way and on schedule to meet the SDRC1 target of January 2016.

### 2.1.3 Method Two – System Voltage Optimisation (SVO)

Network Equilibrium will work with a supplier to create an analysis and a control system and integrate this with WPD's existing centralised DMS (Distribution Network Management system) PowerOn; this has been called System Voltage Optimisation (SVO). SVO will assess the voltage impact of DG (Distributed Generation) and network demands on selected 11kV and 33kV networks, evaluate the real time and forecasted power flows available from a TSDS and the subsequent voltage profiles across the SVO substations taking into account current and plausible abnormal network running arrangements. Using this information, if a more optimum target voltage setting can be applied, it will be sent to modern microprocessor AVC (Automatic Voltage Control) relays through the existing DMS using the existing SCADA network, optimising the network voltage profiles over the substations that SVO is applied.

The SVO system must be able to compute more optimal voltage set-points for the AVC relays, on a number of substations in the trials area. The method must be robust, accounting for failures of communications channels, SVO algorithms and the DMS systems.

An initial meeting with the WPD Power On and IT teams has taken place with the contractor appointed for the SVO on 5<sup>th</sup> October 2015, Topics discussed included: the Equilibrium project, scope options on the SVO project, the integration of the SVO controller with the WPD systems, data requirements and the project management plan. A further technical meeting is to be held in January 2016 to finalise the SVO design methodology.

### 2.1.4 Method Three – Flexible Power Links (FPL)

Network Equilibrium requires a supplier to provide and install a back to back power electronic converter (AC-DC-AC) which will allow power transfers across two different 33kV networks which cannot currently be connected due to a number of issues including circulating currents, protection grading or fault level constraints. This has been called a Flexible Power Link.

The project will install and trial one 20MVA link between two 33kV networks, between two different grid groups that cannot be paralleled due to circulating current issues. The FPL will allow controlled transfers of both real and reactive power flows between the two networks. The FPL will be used in conjunction with the SVO to influence the local voltage profiles, it will also control power flows between the two different BSP networks, unlocking additional capacity under both normal and abnormal network conditions.

Following on from the ITT responses, 3 suppliers have been shortlisted. Each one has had a site visit to the 2 preferred locations, and have been invited to resubmit their tenders and additional information now they know more of the specific geographical and network details.

These responses are being assessed at present, another meeting will be held between WPD and each supplier before a final decision to be made by the end of Jan 2016.

## 2.2 Project Progress

### 2.2.1.1 Table 2-1 - Progress to date - Key Outputs and Milestones

Type	Description	Due Date	Status	Completion Date
KPI	Project Start	01/03/2015	Completed	01/03/2015
Document	Create Customer Communications and Data Protection Plan	30/06/2015	Completed	08/06/2015
Report	6 Monthly Project Report to Ofgem	June 2015	Completed	June 15
Report	Interim Major Projects Report	Sept 2015	Completed	Sept 15
Report	6 Monthly Project Report to Ofgem	Dec 2015	Completed	Dec 15
Report	Interim Major Projects Report	Feb 2016	Not Started	
KPI	Workshop 1 - Amending 11kV and 33kV voltage limits	09/11/2015	Completed	6/10/15

Type	Description	Due Date	Status	Completion Date
SDRC	Delivery of a report on the detailed design of the Enhanced Voltage Assessment (EVA) Method	29/01/2016	Ongoing	
SDRC	Detailed design of the System Voltage Optimisation (SVO) Method	26/02/2016	Not Started	
SDRC	Detailed design of the Flexible Power Link (FPL) Method	25/03/2016	Not Started	
KPI	Workshop 2 - Unlocking capacity using amended voltage limits	17/06/2016	Not Started	
Report	6 Monthly Project Report to Ofgem	June 2016	Not Started	
Report	Interim Major Projects Report	Sept 2016	Not Started	
KPI	Workshop 3 - How to implement enhanced planning tools for planning & operational purposes	09/09/2016	Not Started	
Report	6 Monthly Project Report to Ofgem	Dec 2016	Not Started	
SDRC	Trialling and demonstrating the EVA Method	27/01/2017	Not Started	
Report	Interim Major Projects Report	Feb 2016	Not Started	
KPI	Workshop 4 - Unlocking capacity using enhanced planning tools	24/02/2017	Not Started	
Report	6 Monthly Project Report to Ofgem	June 2017	Not Started	
Report	Interim Major Projects Report	Sept 2017	Not Started	
KPI	Workshop 5 - How to implement SVO at a system level	03/10/2017	Not Started	
Report	6 Monthly Project Report to Ofgem	Dec 2017	Not Started	
Report	Interim Major Projects Report	Feb 2017	Not Started	
KPI	Workshop 6 - Maintaining customer connections using enhanced operations tools	30/03/2018	Not Started	
SDRC	Trialling and demonstrating the SVO Method	20/04/2018	Not Started	
KPI	Workshop 8 - How to implement FPLs	20/04/2018	Not Started	
Report	6 Monthly Project Report to Ofgem	June 2018	Not Started	
KPI	Workshop 7 - Ability to unlock capacity using SVO	04/09/2018	Not Started	
SDRC	Trialling and demonstrating the FPL method	05/10/2018	Not Started	
KPI	Workshop 9 - Ability to unlock capacity using FPLs	05/10/2018	Not Started	
Report	6 Monthly Project Report to Ofgem	Dec 2018	Not Started	
SDRC	Trialling and demonstrating the	28/12/2018	Not Started	

Type	Description	Due Date	Status	Completion Date
	integration of the EVA, SVO and FPL methods			
Report	Interim Major Projects Report	Feb 2018	Not Started	
KPI	Workshop 10 - Implementing and unlocking capacity (generation & demand) as a combined project	15/02/2019	Not Started	
Report	Interim Major Projects Report	Feb 2019	Not Started	
SDRC	Knowledge capture and dissemination	12/04/2019	Not Started	
Report	6 Monthly Project Report to Ofgem	June 2019	Not Started	
KPI	Project End Date	14/06/2019	N/A	
Report	Project Closedown Report	Sep-19	N/A	

### 2.2.2 Progress against Project Start

During the second reporting period May 2015-Dec 2015 Network Equilibrium is progressing towards the end of the design stage and into mobilisation. All Key Performance Indicators are on track. As reported above, the Principle project manager has changed during this period, and he will be supported by a technical design engineer. The project has also recruited two additional project engineers to support delivery. The Network Equilibrium project office has been established at WPD’s Pegasus office.

The VLA and APT elements of the project are underway with the appropriate contracts in place. The data quality is an issue, but is not expected to impact on the project timeline.

The SVO contract will be signed in Jan 2016 and work will start in earnest at that time. Work is underway to select the optimum 8 BSP and 8 primary substation sites.

Detailed network analysis was performed using PSSE to identify the most suitable locations for the FPL device. This analysis clearly showed 3 different circuits which would offer the highest network benefits, enabling us to make the most of the technology. One of the three was immediately rejected due to access issues to the identified site and close proximity to the public. We now have a preferred location for the FPL device and a back-up option, both of which were shown to potential suppliers to enable them to refine their tender submissions.

### 2.2.3 Progress against Customer Communications and Data Protection Plan

The customer communication and Data protection Plan is completed and has been submitted to Ofgem. Network Equilibrium has no direct interaction with customers, and as such there are no planned installations directly in customers’ properties. There are no planned interruptions for installing equipment on WPD’s network; however the installation work carries some minimal risks of causing customer interruptions due to a network fault. This risk has been is mitigated as part of WPD’s standard return to service

plan for any construction work being carried out. As part of EVA part 2 a questionnaire will be sent to DG customers requesting their opinions on potential changes to the voltage limits and if a change would have any material effect on equipment used by them. No sensitive information will be collected and the questionnaire is voluntary.

As of November 2015 – everything complies with Customer Comms and Data Protection Plan

## 3 Business Case Update

Network Equilibrium will demonstrate how the project methods Advanced Planning Tool, System Voltage Optimisation and Flexible Power Link will unlock additional capacity within distribution networks more cost effectively than the conventional methods.

As of November 2015- there has been no change to the business case of the project.

### 3.1.1 Network Equilibrium Post Trial method Costs

Method	Base Case Costs	Equilibrium Post-Trial costs	Financial benefit by 2030
Advanced Planning Tool	£10.2m	£0.3m	<b>£9.9m</b>
System Voltage Optimisation	£28.9m	£3.0m	<b>£25.9m</b>
Flexible Power Link	£15.0m	£5.6m	<b>£9.4m</b>

### 3.1.2 Network Equilibrium Post Trial capacity released

The Advanced Planning Tool Method could release up to **81 MW** of capacity for DG connections in the Trial area. This capacity could be released at least **24 months more quickly** than the most efficient method currently in operation on the GB distribution system.

The System Voltage Optimisation (SVO) Method could release up to **195 MW** of capacity for DG connections in the Trial area. This capacity could be released at least **18 months more quickly** than the most efficient method currently in operation on the GB distribution system.

The Flexible Power Link (FPL) Method could release up to **36 MW** of capacity for DG connections based in the Trials area. This capacity could be released at least **12 months more quickly** than the most efficient method currently in operation on the GB distribution system.

As of April 2015, the majority of new DG connections within the South West are subject to a 3-6 year delay whilst a 132kV thermal restriction between Bridgwater and Seabank is alleviated. This restriction does not change the business case of the project due to the nested constraints at both 11kV and 33kV restricting further connections to these

networks across the trials areas. The business case will continue to be evaluated throughout the project.

## 4 Progress against Budget

The project is being delivered within the expected timescales and within the allowable budget.

### 4.1.1.1 Table 4-1 - Progress against budget

Category	Total Budget £k	Expected spend to date Nov 2015 £K	Actual Spend to date £k	Variance £k over period	Variance % over period	
<b>labour</b>	<b>1262</b>	<b>133</b>	<b>120</b>	<b>-14</b>	<b>-10%</b>	
WPD Project Management & Programme office	510	106	96	-10	-9%	
Project Kick Off & Partner / Supplier Selection	33	28	22	-6	-20%	See note 1
Detailed design & modelling	101	0	0	0	0%	
Installation of Equipment - 11kV & 33kV	390	0	0	0	0%	
FPL Technologies - Substation Installation 33kV	141	0	0	0	0%	
Capture, analyse & verify data for EVA, SVO & FPL	58	0	0	0	0%	
Dissemination of lessons learnt	29	0	1	1	100%	
<b>Equipment</b>	<b>6691</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>-11%</b>	
Project Kick Off & Partner / Supplier Selection	2	2	1	0	-11%	See note 1
Procurement of SVO Equipment	1540	0	0	0	0%	
Procurement of FPL Technologies 33kV	4550	0	0	0	0%	
FPL Technologies - Substation equipment 33kV	599	0	0	0	0%	
<b>Contractors</b>	<b>3339</b>	<b>94</b>	<b>75</b>	<b>-20</b>	<b>-21%</b>	

Category	Total Budget £k	Expected spend to date Nov 2015 £K	Actual Spend to date £k	Variance £k over period	Variance % over period	
Detailed design & modelling	804	94	75	-20	-21%	see note 2
Delivery of SVO Technique - 11kV & 33kV	392	0	0	0	0%	
Installation of Equipment - 11kV & 33kV	850	0	0	0	0%	
Implementation of Solution	46	0	0	0	0%	
Implementation of Solution	139	0	0	0	0%	
FPL Technologies - Substation Installation 33kV	540	0	0	0	0%	
Capture, analyse & verify data for EVA, SVO & FPL	445	0	0	0	0%	
Dissemination of lessons learnt	123	0	0	0	0%	
<b>IT</b>	<b>396</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0%</b>	
1. WPD - Advanced Network Modelling and Data Recovery	130	0	0	0	0%	
1. WPD - Procurement of SVO Equipment	60	0	0	0	0%	
Installation of Equipment - 11kV & 33kV	60	0	0	0	0%	
6. WPD - Implementation of Solution	46	0	0	0	0%	
FPL Technologies - Substation Installation 33kV	0	0	0	0	0%	
<b>IPR Costs</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0%</b>	
<b>Travel &amp; Expenses</b>	<b>159</b>	<b>19</b>	<b>7</b>	<b>-11</b>	<b>-60%</b>	
<b>Contingency</b>	<b>1190</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0%</b>	
<b>Decommissioning</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0%</b>	
<b>Other</b>	<b>53</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0%</b>	
<b>Total</b>	<b>13091</b>	<b>248</b>	<b>203</b>	<b>-45</b>	<b>-18%</b>	

NOTE 1. Supplier selection is a little behind schedule due to management changes, it will be back on target by Q1 2016.

NOTE 2. Design and modelling has been extended whilst resolving data issues. This has no material impact on the overall plan and will be back in line with target dates in the next reporting period.

# 5 Successful Delivery Reward Criteria (SDRC)

The project was not due to complete any SDRC's within this reporting period.

## 5.1 Future SDRCs

Table 5-1 captures the remaining SDRCs for completion during the project life cycle.

### 5.1.1.1 Table 5-1 - SDRCs to be completed

SDRC	Status	Due Date	Comments
Detailed design of the Enhanced Voltage Assessment (EVA) Method	Green	29/01/2016	This EVA method, both Advanced Planning tool and Voltage Limits Assessment, are currently being tendered and the project remains on track to deliver against this SDRC
Detailed design of the System Voltage Optimisation (SVO) Method	Green	26/02/2016	The SVO is currently being tendered and the project remains on track to deliver against this SDRC
Detailed design of the Flexible Power Link (FPL) Method;	Green	25/03/2016	The FPL is currently being tendered and the project remains on track to deliver against this SDRC
Trialling and demonstrating the EVA Method;	Green	27/01/2017	The project remains on track to deliver against this SDRC
Trialling and demonstrating the SVO Method;	Green	20/04/2018	The project remains on track to deliver against this SDRC
Trialling and demonstrating the FPL Method;	Green	5/10/2018	The project remains on track to deliver against this SDRC
Trialling and demonstrating the integration of the EVA, SVO and FPL Methods	Green	28/12/2018	The project remains on track to deliver against this SDRC
Knowledge capture and dissemination;	Green	12/04/2019	The Knowledge Capture activities have already commenced

Status Key:	
Red	<Major issues – unlikely to be completed by due date>
Amber	<Minor issues – expected to be completed by due date >
Green	<On track – expected to be completed by due date>

## 6 Learning Outcomes

At this stage of the project, no formal learning outcomes have been published.

## 7 Intellectual Property Rights

A complete list of all background IPR from all project partners has been compiled. The IP register is reviewed on a quarterly basis.

No relevant foreground IP has been identified and recorded in this reporting period.

## 8 Risk Management

Our risk management objectives are to:

- ensure that risk management is clearly and consistently integrated into the project management activities and evidenced through the project documentation;
- comply with WPDs risk management processes and any governance requirements as specified by Ofgem; and
- anticipate and respond to changing project requirements.

These objectives will be achieved by:

- defining the roles, responsibilities and reporting lines within the Project Delivery Team for risk management
- including risk management issues when writing reports and considering decisions
- maintaining a risk register
- communicating risks and ensuring suitable training and supervision is provided
- preparing mitigation action plans
- preparing contingency action plans
- regular monitoring and updating of risks and the risk controls.

### 8.1 Current Risks

The Network Equilibrium risk register is a live document and is updated regularly. There are currently 33 live project related risks. Mitigation action plans are identified when raising a risk and the appropriate steps then taken to ensure risks do not become issues wherever possible. In [Table 8-1](#), we give details of our top five current risks by category. For each of these risks, a mitigation action plan has been identified and the progress of these are tracked and reported.

8.1.1.1 Table 8-1 - Top five current risks (by rating)

Details of the Risk	Risk Rating	Mitigation Action Plan	Progress
Project cost of high cost items are significantly higher than expected	Major	1. Manage Scope creep, 2. Invite a large number of companies to tender, 3. Use Post Tender Negotiations to ensure we get value for money, 4. Complete tendering early, allowing other options to be considered if costs are too high. 5. Use a Stop/Go stage after procurement, 6. This has been raised to stakeholders."	
Land acquisition and planning permission delays the installation of the Flexible Power Link	Major	Early engagement with the Wayleaves team, selecting multiple sites where the risk is reduced and selecting a main and back - up site. Further engagement with the projects and district teams planned 23/5/2015	
Selected sites for technology installations become unavailable	Major	Redundant sites will be identified and designed so that technologies can be included in these if required	
FPL's are larger than originally Identified and are not suitable for installation	Major	Maximum dimensions provided by manufacturers has been used to select suitable sites	
Integration of SVO algorithm in to existing WPD systems is unachievable	Major	Ensure that in the tender it is explicit that the SVO algorithm must interface to WPD's existing system, NMS manager engaged pre ITT to ensure they are happy with the ITT to offer suggestions to alleviate issues	

Table 8-2 provides a snapshot of the risk register, detailed graphically, to provide an on-going understanding of the projects' risks.


Table 8-2 - Graphical view of Risk Register

<b>Likelihood = Probability x Proximity</b>	Certain/imminent (21-25)	0	0	0	0	0
	More likely to occur than not/Likely to be near future (16-20)	0	0	0	0	0
	50/50 chance of occurring/ Mid to short term (11-15)	0	2	1	1	0
	Less likely to occur/Mid to long term (6-10)	0	1	7	6	3
	Very unlikely to occur/Far in the future (1-5)	0	1	3	4	2
		1. Insignificant changes, re-planning may be required	2. Small Delay, small increased cost but absorbable	3. Delay, increased cost in excess of tolerance	4. Substantial Delay, key deliverables not met, significant increase in time/cost	5. Inability to deliver, business case/objective not viable
<b>Impact</b>						

	Minor	Moderate	Major	Severe	
<b>Legend</b>	5	15	11	0	No of instances
<b>Total</b>	31				No of live risks

Table 8-3 provides an overview of the risks by category, minor, moderate, major and severe. This information is used to understand the complete risk level of Network Equilibrium

Table 8-3 - Percentage of Risk by category



## 8.2 Update for risks previously identified

Descriptions of the most prominent risks, identified at the project bid phase, are provided in Table 8-4 with updates on their current risk status.

### 8.2.1.1 Table 8-4 – Top five risks identified at the project bid phase

Risk	Previous Risk Rating	Current Risk Rating	Comments
Project team does not have the knowledge required to deliver the project	Major	Major	The procurement activity has already progressed to identify the key companies to support Network Equilibrium. As the project moves into mobilisation stage the initial project manager has been replaced and a technical lead appointed. All internal roles have now been filled. This will remain a major risk until the key procurement activities are finalised
No SVO available from the contracted supplier	Major	Closed	The SVO procurement activity is nearing completion. A supplier has been selected and contracts are due to be signed in Jan 2016.
Project cost of high cost items are significantly higher than expected	Major	Major	This risk still applies until after the project can procure the key goods and services.
No FPL available from the contracted supplier	Major	Moderate	The FPL procurement activity is ongoing with 3 suppliers involved in Post Tender Negotiations.
Selected sites for technology installations	Major	Moderate	This risk applies until the site selection is complete. The project continues to work with

Risk	Previous Risk Rating	Current Risk Rating	Comments
become unavailable			the local delivery teams to identify appropriate demonstration sites.

## 9 Consistency with Full Submission

The project is being delivered in consistency with the Full Submission and no material changes have taken place.

Going forwards in all dissemination activities, the project methods will be referred to as:

EVA - Part 1 – Advanced Planning Tool (APT)

EVA – Part 2 – Voltage Limits Assessment (VLA)

SVO - System Voltage Optimisation (SVO)

FPL - Flexible Power Link (FPL)

## 10 Accuracy Assurance Statement

This report has been prepared by the Network Equilibrium Project Manager (Mark Dale), reviewed by the Future Networks Team Manager (Roger Hey), recommended by the Policy Manager (Paul Jewell) and approved by the Operations Director (Philip Swift).

**Western Power Distribution (East Midlands) plc**

Registered in England and Wales No. 2366923

Registered Office: Avonbank, Feeder Road, Bristol BS2 0TB

**Western Power Distribution (West Midlands) plc**

Registered in England and Wales No. 3600574

Registered Office: Avonbank, Feeder Road, Bristol BS2 0TB

**Western Power Distribution (South West) plc**

Registered in England and Wales No. 2366894

Registered Office: Avonbank, Feeder Road, Bristol BS2 0TB

**Western Power Distribution (South Wales) plc**

Registered in Wales No. 2366985

Registered Office: Avonbank, Feeder Road, Bristol BS2 0TB